

STS-116 / 12A.1

FD 12 Execute Package



MSG	Page(s)	Title
127A	1 - 14	FD12 Flight Plan Revision (pdf)
128	15 - 16	FD12 Mission Summary (pdf)
130	17	FD12 Water Summary Message (pdf)
131	18 - 20	Updates to LCS Cue Card (pdf)
132	21	FD12 SpaceHab Viewport Violations (pdf)
129	---	FD11 MMT Summary (pdf - Electronic Only)

Approved by FAO: Terry Clancy

Last Updated: Dec 20 2006 12:09PM GMT

JEDI (Joint **E**xecute package **D**evelopment and **I**ntegration), v2.04.0003

MSG 127A - FD12 FLIGHT PLAN REVISION

MSG INDEX

<u>MSG NO.</u>	<u>TITLE</u>
MSG 127	FD12 Flight Plan Revision
MSG 128	FD12 Mission Summary
MSG 129	FD11 MMT Summary
MSG 130	FD12 Water Summary Message
MSG 131	Updates to LCS Cue Card
MSG 132	FD12 SpaceHab Viewport Violations

1. EMU BATTERY STOWAGE CHECK

Since the ground folks will not be able to gain access to the airlock for destow until after Jan. 2, they've asked that you verify a couple of items on the EMU battery stowed in the A/L Floor Bag (Ref. MSG 112, EXT A/L Floor Bag) to minimize the chance of leakage.

They ask that you verify the EMU Advanced Battery (Item 6) is stowed in its protective bag with the silver tape area facing up. Additionally, could you check that none of the other items in the bag are bulging into its cutout and causing any pressure on the battery.

2. TORQUE WRENCH STOWAGE RELOCATION

In order to keep a good torque wrench accessible, please move the broken ISS torque wrench from MF43G tray 1 to MF28H. Then move the SH torque wrench, located in ACO8 SH S/S #4, to MF43G tray 1. Please report when this transfer is complete.

NOTE: The SH torque wrench (10-50 in-lb) is S/N 1028.

3. MEPSI AND RAFT DEPLOY WINDOW INFORMATION

For **MEPSI** deploy, the following times can be entered on pg. 489 in Step 1 of MEPSI DEPLOY (ASSY OPS, PAYLOAD):

DEPLOY WINDOW OPEN MET = 010/22:32:00 (*Sun in PLB*)

DEPLOY WINDOW CLOSE MET = 010/22:54:00 (*Sunset - 10 minutes*)

For **RAFT** deploy, the following times can be entered on pg. 491 in Step 1 of RAFT DEPLOY (ASSY OPS, PAYLOAD):

DEPLOY WINDOW OPEN MET = 011/00:09:00 (*Sun in PLB and Ku-band Coverage*)

DEPLOY WINDOW CLOSE MET = 011/00:25:00 (*Sunset - 10 minutes*)

4. SPACEHAB VIEWPORT VIOLATION

MSG 132 contains the SPACEHAB viewport violations for today. Please post this next to the viewport. There are no callouts in the FLIGHT PLAN referencing these times.

5. REPLACE PAGES 2-40, 2-42, 2-43 AND 3-126 THROUGH 3-135.

12/20/06 06:01:46

REPLANNED

GMT 12/20/06 (354)

MET Day 010

		02	03	04	05	06	07	08	09	10	11	12	13	12
		010/00	01	02	03	04	05	06	07	08	09	10	11	
S T S - 1 1 6	FD11													
	CDR/R2	*Z L V V	PRE SLEEP	PMC A/G	PRE SLEEP				SLEEP					POST SLEEP
	PLT/IV	⊗SIMO TERM			PRE SLEEP				SLEEP				S D B H	POST SLEEP
	MS1/R1				PRE SLEEP				SLEEP				S D B H	POST SLEEP
	MS2/EV1	EXER CISE			PRE SLEEP				SLEEP					POST SLEEP
	MS3/EV2	♦			PRE SLEEP				SLEEP					POST SLEEP
D N	MS4				PRE SLEEP - SHAB				SLEEP					POST SLEEP - SHAB
	FE-2				PRE SLEEP				SLEEP					POST SLEEP
E X P 1 4	ISS CDR	⊗PLI MKN ACT	IWIS DEACT	PLT RMKE MACM	PRE SLEEP				SLEEP (8.5)					
	FE-1		TVIS	EX DL	PRE SLEEP				SLEEP (8.5)					
U P	FE-2/EV3	⊗CE EV VIS	EXER CEVIS		PRE SLEEP				SLEEP (8.5)					
DAY/NIGHT														
ORBIT			159	160	161	162	163	164	165	166				
TDRS		W -171 E -46 Z -275												
ORB ATT														
NOTES		♦PRE SLEEP ⊗PRE SLEEP *PWRDN ♦EXERCISE ⊗EXERCISE CEVIS												

12/20/06 06:01:46

REPLANNED

GMT 12/20/06 (354)

MET Day 010

Day 010

S T S - 1 1 6	FD12	CDR/R2 POLANSKY	POST SLEEP	OBSS UNBERTH	OBSS STBD SURVEY	NOSE CAP SURVEY	MEAL	OBSS PORT SURVEY	OBSS BERTH	EXERCISE	PRE SLEEP
	PLT/IV OEFELEIN	POST SLEEP	EXERCISE	OBSS STBD SURVEY	NOSE CAP SURVEY	MEAL	OBSS PORT SURVEY	SURVEY PLAYBACK	EXERCISE	PRE SLEEP	
	MS1/R1 PATRICK	POST SLEEP	OBSS UNBERTH	OBSS STBD SURVEY	NOSE CAP SURVEY	MEAL	OBSS PORT SURVEY	OBSS BERTH	EXERCISE	PRE SLEEP	
	MS2/EV1 CURBEAM	POST SLEEP	CABIN STOW	EXERCISE	CABIN STOW	TRANSFER CLEANUP	MEAL	CABIN STOW	CABIN STOW	PRE SLEEP	
	MS3/EV2 FUGLESANG	POST SLEEP	CABIN STOW	EXERCISE	CABIN STOW	MEAL	CABIN STOW	MEPSI		RD AE FT LO Y	
	MS4 HIGGINBOTHAM	POST SLEEP - SHAB	CABIN STOW	EXERCISE	TRANSFER CLEANUP	MEAL	CABIN STOW	MEPSI		RD AE FT LO Y	
	MS5 REITER	POST SLEEP	CABIN STOW	EXERCISE	MEAL	CABIN STOW	PRE SLEEP				
DAY/NIGHT											
ORBIT		167	168	169	170	171	172	173	174		
TDRS		W -171	E -46	Z -275							
ORB ATT		-ZLV -XVV	BIAS +YSI	BIAS +XSI	BIAS -YSI	+ZLV +YVV	MEPSI	-ZLV -XVV			
NOTES		#FILTER CK									

GMT 12/21/06 (355)


MET Day 011

011/000102030405060708091011121312

S T S - 1 1 6	FD12	M P R E S L P	P R E S L P	F E Z S L V V	- X V V	I M P M C A /G	PRE SLEEP	SLEEP	POST SLEEP	
	CDR/R2 POLANSKY									
	PLT/IV OFELEIN						PRE SLEEP	SLEEP	S D B I POST SLEEP	
	MS1/R1 PATRICK	P T V 1 1					PRE SLEEP	SLEEP	S D B I POST SLEEP	
	MS2/EV1 CURBEAM						PRE SLEEP	SLEEP	POST SLEEP	
	MS3/EV2 FUGLESANG	R D A E F P T L O Y					PRE SLEEP	SLEEP	POST SLEEP	
	MS4 HIGGINBOTHAM	R D A E F P T L O Y					PRE SLEEP - SHAB	SLEEP	POST SLEEP - SHAB	
	MS5 REITER						PRE SLEEP	SLEEP	POST SLEEP	
DAY/NIGHT										
ORBIT		174	175	176	177	178	179	180	181	182
TDRS		W -171								
		E -46								
		Z -275								
ORB ATT										
NOTES		*ON -ZLV -XVV-								


STS-116 FD12

REPLANNED




STS-116 FD12

REPLANNED




STS-116 FD12

REPLANNED




STS-116 FD12

REPLANNED




STS-116 FD12

REPLANNED




STS-116 FD12

REPLANNED




STS-116 FD12

REPLANNED




STS-116 FD12

REPLANNED




STS-116 FD12

REPLANNED



STS-116 FD12

REPLANNED



MSG 128 - FD12 MISSION SUMMARY

Good Morning Discovery!!!!

Now that you have started station well on its way to full power, executed a record breaking four EVAs in a single shuttle mission, exchanged Suni for Thomas, it is time to think about coming home. We can hardly wait to tell you in person what a terrific mission this has been!

When you check today's flight plan, you can see that we are going to take the opportunity we have and do a voice check with White Sands right after inspection is finished.

Have a great inspection day!

YOUR CURRENT ORBIT IS: 183 X 169 NM

NOTAMS:

EDWARDS (EDW) – 15/33 GREEN (LAKEBED 18L UNUSABLE)
WHITE SANDS (NOR) – 17/23 GREEN
AMBERLY (AMB) -CLOSED
ANDERSEN (GUA) -06L/24R CLOSED, ALTERNATE 06R/24L
GANDER TACAN (YQX-74X) - AZIMUTH OUT OF SERVICE DME AVAILABLE
KEFLAVIK (IKF) – UNUSABLE
ORMOND BEACH TACAN (OMN-73X) - AZIMUTH OUT OF SERVICE
OCEANA (NTU) – 32R/14L CLOSED
RIO GALLEGOS (AWG) – UNUSABLE
SALSBURY TACAN (SBY-49X) - AZIMUTH OUT OF SERVICE
WAKE ISLAND (WAK) - CLOSED

NEXT 2 PLS OPPORTUNITIES:

EDW22 ORB 172 – 10/20:36 (SCT250, 260/4P6)
EDW22 ORB 188 – 11/20:54 (FEW060 BKN150 BKN200, 260/10P16)

OMS TANK FAIL CAPABILITY:

L OMS FAIL: NO
R OMS FAIL: NO

LEAKING OMS PRPLT BURN:

L OMS LEAK: ALWAYS RETROGRADE
R OMS LEAK: ALWAYS RETROGRADE

OMS QUANTITIES(%)

L OMS OX = 42.4 R OMS OX = 43.7
FU = 42.5 FU = 44.2

SUBTRACT I'CNCT COUNTER FOR CURRENT OMS QUANTITIES

MSG 128 - FD12 MISSION SUMMARY

DELTA V AVAILABLE:

OMS	386 FPS
ARCS (TOTAL ABOVE QTY1)	24 FPS
TOTAL IN THE AFT	410 FPS

ARCS (TOTAL ABOVE QTY2)	54 FPS
FRCS (ABOVE QTY 1)	29 FPS

AFT QTY 1	82 %
AFT QTY 2	44 %

THERE ARE NO FAILURE/IMPACT/WORK AROUNDS FOR TODAY.

MSG 130 - FD12 Water Summary Message

1 Today there will be a Supply Water Dump using the FES along with a period of FES Inhibit
2 for the Payload deploys.

3 4 **FES Dump Details**

5 The FES Dump duration will be approximately 4 hours. The following details are required
6 for the dump:

7
8 At MET 10/16:05, initiate SUPPLY WATER DUMP USING FES (ORB OPS, ECLS),
9 p. 5-9, Step 1 DUMP INITIATION, using FES PRI A.

10
11 At MET 10/20:10, terminate the FES dump on MCC call using Step 2, DUMP
12 TERMINATION; FES PRI A is req'd.

13 14 **Payload Deploys**

15 The FES will be inhibited by taking it to the OFF position per the timeline. Prior to taking the
16 FES back ON, EECOM will verify that the Freon Loop temperatures are within an acceptable
17 range for FES startup; therefore you will see an "ON MCC Call" prior to that switch throw.

MSG 131 - UPDATES TO LCS CUE CARD

1 The attached pages are the updated front and back sides of the LCS cue card, which
2 replaced the flight LCS cue card on FD03 in MSG 028. The changes to the LCC Activation
3 section were made as a result of the malfunctioned LCC Desktop downlink during the FD02
4 inspection. The changes are listed below.

5
6 In step 1 - added "PGSC Pwr - OFF (to configure for desktop video)"

7 In step 1 - changed the AVIU power setting on the drawing from "LO" to "HI".
8

9 In step 3 - updated the AVIU setting from "√HI/LO - LO" to "√PWR SELECT - HI"

10 In step 3 - added "√HI-Z/75 - 75"
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49

HOOK
VELCRO

LCH ACTIVATION

R1 1. $\sqrt{\text{PL PRI MNC} - \text{ON (tb-ON)}}$
 $\sqrt{\text{CAB} - \text{MNA(MNB)}}$

SSP 1 2. ✓cb SW PWR 1 – cl
 APCU1 OUTPUT RLY – CL
 CONV – ON (tb-gray)
 ✓OUTPUT RLY tb – gray


SM 200 APCU STATUS

√APCU1 OUT VOLT RES HIGH: 122V to 126.5V

LCC ACTIVATION

1. LCC Setup

A31p PGSC Pwr – OFF (to configure for desktop video)
 ✓ Hardware and cables configured per diagram below:



2. LCC PGSC Util Pwr On

A11 MN DC UTIL PWR – 10A
10A J4 – ON
A31p DC Pwr Supply – ON

3. LCC Startup

MO58F √TV PWR – ON
AVIU √PWR SELECT – HI
 √HI-Z/75 – 75

A31p PGSC Pwr – ON
 Sel 'Shuttle Apps' > 'LCC'
 ✓Laser off – blue (Allow 2-3 min from APCU1 CONV – on)
 ✓Comm – green
 If Laser off and Comm status not correct: ✓MCC

LCS

HOOK
VELCRO

4. Verify LCC Desktop Video

A7 VID OUT MON1(2) pb - push

A3 √LCC desktop displayed on MON1(2)

* If LCC Desktop not displayed	*
* $\sqrt{\text{MCC}}$	*

OPERATION

NOTE

PDRS OPS will call for appropriate scan steps on LCC.
MCC may have limited insight if desktop dnlnk avail

1. Load Database (if reqd)

- √MCC for desired LCS database
- √'DB Name': Field on upper left-hand side of LCS GUI

- * If 'DB Name' incorrect: *
- * Sel 'Load Database...' from File menu *
- * Sel MCC desired database file *
- * Sel 'OK' *

2. LCS System Status

LCS SYSTEM STATUS

Laser On/Off	Comm	LCS State
Laser ? (gray)	No Comm (yellow)	Unknown or Keep Alive Heater Only Mode (No LCC to LCH Network Connection)
Laser Off (blue)	Comm (green)	Configuration (Waiting for user command)
Laser On (green)	Comm (green)	Operational (Scan in progress)

While Scan in progress ('Scan Status' counter incrementing):

- ✓Laser On – green
- ✓Comm – green
- ✓Scan Display – updating
- ✓Temp – green
- ✓Elec – green

Scan complete when 'Scan Status: Complete' displayed

If LCS system status out of config, perform appropriate TROUBLESHOOTING section of this cue card

P/TV-8a/116/O/X

MSG 131 - UPDATES TO LCS CUE CARD

HOOK
VELCRO

LCC DEACTIVATION

NOTE

Shutting down LCC software also puts LCH in keep-alive heater mode. No LCH scans/insight or IDC ops available. APCU Converter pwr cycle reqd to reinitialize LCH for scanning and IDC ops

1. LCC Software Shutdown
A31p Sel 'File' > 'Exit'
When 'Shutdown' dialog box opens:
√ 'Shutdown LCH and Exit LCC Software' selected
Sel 'OK'
When 'Shutdown?' dialog box opens:
Sel 'OK'

LCH DEACTIVATION

CAUTION

Removing APCU Converter Pwr or opening output relay will remove critical keep-alive pwr to LCH and IDC

1. APCU Converters Off/LCH Pwr dn

NOTE
Expect 'S200 APCU1(2) VOLT LMT' Msg

SSP 1 APCU1 CONV – OFF (tb-bp)
2. Open APCU Output Relay
SSP1 APCU1 OUTPUT RLY – OP (tb-bp)

TROUBLESHOOTING

Temp or Elec Status Yellow and Message

A31p Sel 'System' page
Report 'Elec' or 'Temp' values backlit in yellow to MCC

Comm Status Yellow and LAN2 Network cable unplugged (red X on A31p system tray)

NOTE

LCC GUI Comm status will be yellow and A31p Local Area Network 2 status (w/red X on A31p system tray) cable unplugged tool tip will appear if LCH is in keep-alive heater mode

A31p If unexpected red X w/Local Area Network Connection 2 tool tip shown on A31p system tray:



R12 √OPP to LCC Cable connected to LCS CMD/TLM(J107) port
A31p √OPP to LCC Cable connected to LCC RJ45 port
Exit LCC software and shut down Windows

NOTE

Expect 'S200 APCU1(2) VOLT LMT' Msg

SSP 1 APCU1 CONV – OFF then ON
√CONV tb –gray
√OUTPUT RLY tb – gray

SM 200 APCU STATUS

√APCU1 OUT VOLT RES HIGH: 122V to 126.5V

A31p LCC PGSC Pwr – ON
√A31p internal RJ45 Network Interface Card LED green
Perform LCC ACTIVATION, steps 1,3

√Local Area Network Connection 2 status icon (with red X) in Windows system tray not displayed
√MCC if LCC GUI Comm status still yellow

Message Area Entry

Report LCC GUI message area log entry(ies) to MCC

HOOK
VELCRO

MSG 132 - FD12 SPACEHAB VIEWPORT VIOLATIONS

	<u>MET</u>	<u>Constraint</u>	<u>Action</u>
1			
2	10/15:18 - 10/15:32	Deep Space	If Viewport open, HTR - ON
3	10/17:00 - 10/17:14	Deep Space	If Viewport open, HTR - ON
4	10/21:26 - 10/22:13	Deep Space	If Viewport open, HTR - ON
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			
36			
37			
38			
39			
40			
41			
42			
43			
44			
45			
46			
47			
48			
49			
50			
51			

FD11 MMT Crew Summary

Congratulations on your fourth successful EVA! The team was very proud of your accomplishment. It was an awesome sight to see the P6 solar array fully retracted and latched. Clearly, your expert touch, along with the help of hundreds of people here on the ground, has made the docked portion of STS-116 a huge success. The orbiter continues to perform near flawlessly and there are no new anomalies to discuss. The MMT closed with an in-depth review of the decision that was made on FD8 to perform late inspection in lieu of preserving a weather wave off day. All MMT team elements unanimously reaffirmed this decision as the correct course of action.

Weather Forecast - The Spaceflight Meteorology Group presented a weather forecast for all three CONUS sites, focusing on the EOM-1, EOM, and EOM+1 days. KSC was characterized as marginal on both EOM and EOM+1 due to low clouds and the chance of rain showers within the 30 nmi circle. Edwards was characterized as marginal on EOM due to high crosswinds, but the site returns to solid "GO" conditions on EOM+1. The Northrup lakebed condition is being watched closely as showers move through the area today. The Northrup forecast is "GO" on EOM and marginal on EOM+1 due to a slight chance of rain showers within the 30 nmi circle.

While assessing the weather forecast, the MMT team briefly touched on the option whereby a modified late inspection could be performed on the same day as FCS checkout in order to preserve the option of landing on FD13. This option is not feasible from a timeline perspective and will not be considered further. The intent of the MMT is for the mission operations team to land the vehicle on EOM unless it is precluded by bad weather at all three sites or a systems problem.

Northrup Discussion - KSC ground operations personnel summarized the capabilities available at Northrup. The community is confident that the orbiter can safely land at Northrup and there are adequate faculties to egress the crew. One of the main concerns with a landing at Northrup is how it affects the post-processing of the vehicle. During the extended period where the orbiter would remain at Northrup, the orbiter could be exposed to low temperatures that would increase the chances of leaking thrusters and freezing hydrazine/water lines. This concern extrapolates into some additional risk to the ground personnel that are post-processing the orbiter. After taking a poll, the MMT team unanimously agreed that crew safety will not be traded at the expense of vehicle turnaround concerns. With this decision, a full-up late inspection will remain in the FD12 timeline.